

Facilities and Services

P.O. Box 30001, MSC 3545
Las Cruces, NM 88003-8001
<http://facilities.nmsu.edu/>



Facilities and Services
Project Development
and Engineering

Project Status Report

Status Date : 2/15/2016

Project Description: Coca Cola Weight Training Room HVAC Upgrade

Project Manager: Henry Espalin

Project Start: 7/17/2015

AiM Project : 2717

Construction Start Date: 8/31/2015

Campus MAIN

Projected Completion Date: 9/25/2015

Project Phase : Planning

Miscellaneous:

Comments

We will be installing two 15-ton units leaving the potential to add a third unit at a later time in order to secure a permit from CID for the project. Studio D has revised the plans. Purchase order issued for construction services on 12/21/2015. The FS shops will be completing the exterior site work to buildup and level the area so that concrete pads can be poured for the new units. Additionally, they will be removing the ceiling and repositioning the insulation prior to the contractor's installation of the duct work. Once the ducting has been installed, the ceiling will be reinstalled by the shops. Contractor has ordered the spiral ducting and the HVAC units are on order. Both have 2-3 week lead times.

Client Representative

F&S Exec Director, Operations

F&S Director, MEP

Architect/Engineer

F&S Assoc. Vice President

F&S Director, Building Services

Contractor (if applicable)

Melissa Fernandez

PD&E Asst. Director

Working to turn your ideas into reality!